Completion Report

1	Name of Wok	Improvement to ~~Road~~ 4 drains at Kaverikallu (Vinayakanagar) W/w ward no 14 Begalagulu
2	Sanctioned Estimate No.& Date	T.No. BP/DD/3/16-17 dt 27.7.2016
3	Head of Acount which is Chargeable	PG 1878
4	Enstrument Order No. & Date	BP/DD/48/16-17 dt 29.7.2016
5	Name of Contractor	KRDR
6a	Time Stipulated for Completion of work	60 days
b	Delay in execulation of work	29 days
7	Measurement recorded in MB	3413/14-15
	Page No	Page No. 341243 to 341246
8	check Measurment of the Asst	— Yes —
	Exe. Eng./ Exe.Eng. On	—
9	Name of the Office / Official	—
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
20-Wken	1964496-00	~~3550620~~	3550620

W14

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Dasarahalli Division, Bangalore-57.
Bruhat Bangalore Mahanagara Palike,